

R203 Permit Messages For Permit (16422-0)

Event ID	Inspection	Inspection Date	Status
Structural Inspection			
54903	Column/Piling/Fill Cell	4/3/2017	Pass
52104	Engineering/Strap/Tie Down	3/2/2017	Pass
	3/2/17		
	Per Threshold Reports dated 9/12 & 9/30/17//DEGRAM		
54917	Final Building	4/4/2017	Pass Partial
	4/4/17 All but handrails for main foyer stairway. Temporary handrails installed for Temporary Occupancy OK//DEGRAM		
57725	Final Building	4/27/2017	Pass Partial
	handrails in lobby		
57915	Final Building	4/28/2017	Pass
42954	Fire Wall/Tenant Separation	11/8/2016	Canceled Inspection
42955	Fire Wall/Tenant Separation	11/9/2016	Pass Partial
	partial firewall 2nd floor 1st layer of sheetrock one side		
54906	Fire Wall/Tenant Separation	4/3/2017	Pass
54900	Footer/Foundation	4/3/2017	Pass
43524	Insulation	11/15/2016	Pass Partial
	partial first floor except for lobby area		
44820	Insulation	12/1/2016	Pass Partial
	2nd floors fire stop int walls		
54905	Insulation	4/3/2017	Pass
54919	Roof Dry In	4/3/2017	Pass

54918	Roof Final	4/3/2017	Pass
54910	Roof In Process (Concrete Tile/Flat)	4/3/2017	Pass
41297	Rough Framing metal studs for firewalls	10/21/2016	Pass Partial
42877	Rough Framing	11/8/2016	Canceled Inspection
43523	Rough Framing	11/15/2016	Canceled Inspection
44179	Rough Framing checked bent studs 1st floor fire wall OK	11/22/2016	Pass Partial
44290	Rough Framing draft stopping 1st floor excluding atrium	11/23/2016	Pass Partial
44821	Rough Framing lathe outside	12/1/2016	Pass Partial
44990	Rough Framing 2nd floor excluding doors	12/2/2016	Pass Partial
46959	Rough Framing partial lathe	12/30/2016	Pass Partial
54904	Rough Framing	4/3/2017	Pass
51889	Sheathing Roof Per Threshold Reports dated 9/21/17 & 8/16/17//DEGRAM	3/2/2017	Pass
54907	Sheathing Wall	4/3/2017	Pass
54901	Slab	4/3/2017	Pass
54902	Tie Beam/Lentil/Bond Beam	4/3/2017	Pass

Electrical Inspection

53009	Final Electrical	3/14/2017	Canceled Inspection
53113	Final Electrical walk through with contractor	3/14/2017	Pass Partial
54071	Final Electrical	3/24/2017	Pass
55111	Final Electrical already approved	4/5/2017	Pass
40022	Rough Electrical need revision for service from 1000 amp to 800 amp	10/7/2016	Fail
40647	Rough Electrical partial walls marked on site dwgs	10/14/2016	Pass Partial
42878	Rough Electrical partial ceilings 1st floor	11/8/2016	Pass Partial
43941	Rough Electrical walls in kitchen	11/18/2016	Pass Partial
44289	Rough Electrical 2nd floor	11/23/2016	Pass Partial
44989	Rough Electrical 2nd floor	12/2/2016	Pass Partial
45055	Rough Electrical not ready	12/5/2016	Fail
45203	Rough Electrical	12/7/2016	Pass
47352	Rough Electrical low voltage	1/6/2017	Pass Partial
54856	Rough Electrical	4/3/2017	Pass
45636	Temporary Pole or Temporary Underground (TUG)	12/12/2016	Pass
22636	Underground Electrical within building footprint only	3/24/2016	Pass Partial

41799	Underground Electrical	10/27/2016	Canceled Inspection
42802	Underground Electrical	11/7/2016	Canceled Inspection
54854	Underground Electrical	4/3/2017	Pass

Plumbing Inspection

53358	Final Plumbing	3/16/2017	Pass
55136	Final Plumbing	4/5/2017	Canceled Inspection
40531	Rough Plumbing	10/13/2016	Pass
22616	Sewer	3/24/2016	Pass
22250	Underground Plumbing	3/21/2016	Pass
	second visit. Head provided. missed clean outs and mop sink first inspection. Also, condensates not pitched underground-corrected.		
40876	Underground Plumbing	10/18/2016	Pass Partial
	Sewer line from pavilion to up to sewer tie in. No tie completed.		
42184	Underground Plumbing	11/1/2016	Pass Partial
	Rainwater leader drains underground at main building		
54908	Underground Plumbing	4/3/2017	Pass
53262	Water Supply	3/16/2017	Pass

Mechanical Inspection

53261	Final-Mechanical A/C	3/16/2017	Pass
44180	Rough A/C-Mechanical	11/22/2016	Pass Partial
	approval 1st floor clubhouse note; provide access in the hard rock ceilings at the fire dampers and exhaust fan locations in the toilet rooms peter beaudoin 11/22/2016		

45054 Rough A/C-Mechanical

12/5/2016

Pass Partial

For 2ND floor, they need to provide access to dampers and exhaust fans. Was told they planned to provide access to the Attic. I advise them that that would work, provided they provided solid floors and lighting to the equipment to be serviced or inspected. NOTE: For 1st floor, access to exhaust fans and dampers have not yet been provided.

54909 Rough A/C-Mechanical

4/3/2017

Pass